


OCTOBER 2024

EASTMAN UPDATE



Progress Timeline

May



Water tower is demolished

June



Site is graded & compacted

July



Footing holes are prepared

Aug.




Concrete footings are poured

Sept.



Foundation walls are started

Oct.



Masonry walls are built



Exterior walls go up on gym

SCHOOL BUSES ON THE JOBSITE



On October 15, Bordeaux Construction hosted 162 of Halifax County's scholars! Fifth-grade students from 8 different schools joined us for a day of immersive learning at the site of their future PK-8 school. This field trip not only allowed the students to witness the growth happening in their community, but also inspired them to imagine a future career in construction.




Project Superintendent, Bobby Clark, uses the level and square to extend students' classroom learning.



Scotty Edwards, Director of Safety, makes sure that the students interact with the jobsite safely.

BUILDING UPDATES



30 DAY CONSTRUCTION LOOK-AHEAD

Provided by **Alex Herndon** - Bordeaux Project Manager

- Footings are finishing
- Foundation blocks are 80% completed
- Underground rough-in is ongoing
- Masonry walls are ongoing
- Gym masonry is completed
- Site stormwater boxes are being set
- Steel erection is set for November
- Setting of door frames will begin

